



Rockville Town Square Construction Ahead



Note: This report is for information only, and is subject to weather, material availability, and other issues. Refer to official construction schedule for detail and exact dates.

Major Construction Activities:

Activity	Start Date	End Date
Utility work with in E. Middle Lane & Newmarket Street	9/9/04	12/30/04
Sheeting and Shoring (Pile Driving) Entire site	8/25/04	2/11/05 * Depending on Block 4 Closing

Potential Citizen Interaction, Traffic, & Public Utility Issues:

Activity	Start Date	End Date/Duration	Impact
Lane Closure, E. Middle Lane	9/13/04	12/30/04	Close one lane, one way traffic east bound on East Middle Lane maintained. Detour on Maryland Avenue.
	February 2005	1 week	East bound lane closed for 3 days then West bound lane closed next 3 days.
Lane Closure N. Washington Street	9/13/04	12/30/04	Closing outside Northbound lane, the inside Northbound lane shifted to the left with left turn lane removed. Southbound Two-way traffic maintained.
Lane Closure Beall Avenue	November 2004	6 weeks	Close Beall to thru traffic
	July 2005	1 month	Two inside lanes each way will be closed. Two way traffic is maintained.
Hungerford Drive	January 2005	1 month	Close west most South bound lane
Truck Traffic for Excavation	8/10/04	2/28/04	Flagmen periodically stopping traffic
Sidewalk Closures	7/13/04	End of Project	

Major Delays:

Note: This only covers major delays to the project anticipated to cause the finish date to slip 30 days or more.

No major delay to date.

Block 4 closing critical to maintaining current schedule.

Noise Issues:

- Sheeting and Shoring operations will be taking place from 7 a.m. to 5 p.m. Monday –Friday and 9 a.m. to 5 p.m. Saturday
- Demolition and Excavation operations will be taking place 7 a.m. to 7 p.m. Monday-Friday and 9 a.m. to 7 p.m. Weekends.